

**Original/Duplicate/Triplicate
CONTRACT CERTIFICATE**

SARNO: 47/3-3-18

No. **Second & Part Bill**

(For Other Works)

Date.....2018

Division: **BBMP, Byatarayanapura**

Sub-Division: **BBMP, Vidyaranyapura**

Bill Received No.

Dated

Divisional

Cash Book Voucher No..... Dated.....

Sub Divisional

Work Code: 009-16-000037, 009-16-000038, 009-16-000040, 009-16-000041, 009-16-000042, 009-16-000043, 009-16-000044, 009-16-000045, 009-16-000046, 009-16-000047, 009-16-000048, 009-16-000050, 009-16-000051, 010-16-000033, 010-16-000034, 010-16-000035, 011-16-000035, 011-16-000036, 011-16-000037, 011-16-000038, 011-16-000040, 011-16-000041, 011-16-000042, 011-16-000043, 011-16-000044, 011-16-000045,
Schedule Docket No. Head of Account: **P-3089** Est. Cost: **1425.00 Lakhs** D.R. No.:

Name of Work (as per sanctioned estimate: **PACKAGE NO. 06 (Consists of 28 Works).**

Name of Contractor and Full Address: **M/s. Ram and Company, Sri C.R. Girish, No. 12, Patel Pillegowda Layout, Ramachandrapura, Bangalore - 560 013.**

Reference to Agreement No. **EE/BTP/BBMP/ E-PMT/01(26622)/WO/46/2017-18**

Date: **04.01.2018**

Certified that the measurements were taken by me on **28/02/2018** and recorded of Pages **357822** to **357832** of measurement Book No. **3579** and that the work is satisfactorily executed.

Contractor

Certified that the measurement were taken by me on **28/02/18** and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

II Memorandum of Payment

1) Total value of work done or supplies made as per account within

2) Deduct amount to be held in reserve being percent Rs.....

3) " Balance

4) Deduct Payment:

a. Amount of previous payment as in the Office Cash Book Voucher

No.....Dated.....S.D. No.....

adjusted towards cash advance recovery of

b. Payments } cost store or other material supplied.

Now made } recovery of amount creditable to this/other work

Amount paid on this bill Cheque / Cash.

5) Balance being unpaid value of work done held in reserve.

6) Deduct cash advance made on the Office cash Book Voucher No..... dated:.....less adjustments.

7) Net amount due to or from Contractor unadjustments items.

8) Advance to Contractor for materials brought to site (as detailed) within.

9) Value of Government materials supplied.

Total amount adjusted -

Received Rs..... (in words).....

by cash and by adjustment of Payment as per memorandum (in final settlement of all demands).

Witness

1.

2.

Dated

Signature of Contractor

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

Initials of Officer making payment

Contractor's Signature

6.4786215-

29,80,165-

6,18,06,050-

Rs. Six Crore, eighteen lakhs

Six thousand fifty only.

303

03/03

Sl. No.		Unit
1	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
2	Removing & Refixing Stone slabs of drains and Pointing in C.M(1:3) with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
3	Providing granite Slabs of Selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., Complete. 7.5cms thick with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
4	KSRRB M200-13.1. Dismantling of existing structures like culverts, Bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceble material and stacking the serviceble material with all lifts complete as per specifications. II. By mechanical means, A. Cement concrete Grade M-15 & M-20 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
5	KSRB 4-1.2: Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892 cum and fine aggregates @ 0.465 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
11	KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.90 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to embankment location and complete as per specifications. MORTH Specification No.301with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
13	KSRRB M 400-17, Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage ' of mixed Material by tipper to site, laying in uniform layers with paver in sub- base/ base course on well prepared surface and compacting with vibratory roller to achieve the desired density.complete as per specifications. MORTH Specification No. 406 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
14	KSRRB M 500-6, Providing and applying primer coat with SS bitumen emulsion on prepared surface of granular Base such as WBM WMM including clearing of road surface and spraying primer at the rate of 0.60 kglsgm using mechanical means complete as per specifications. As per MORTH specification clause No. 502 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
15	KSRRB 500-2: Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatement including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH Spec, Chapter 5 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
16	KSRRB M500-7 : Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications.MORTH / Chapter 5with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
17	KSRRB M500-16. Providing and laying dense bituminous macadam 50-75mm compacted thickness with 4.5% VG-30 Bitumen using 40/60 TPH capacity H.M.P, using crushed aggregates of grading II, premixed with VG 30 grade bituminous binder and transporting the hot mix to work site, laying with mechanical paver to the required grade level and alignment rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH table 500-10, complete in all respects complete as per specification MORTH specification No. 507 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
5003.66	968467.47	7183.95	193.32	1388801.00	12193.61	2357268.47	
5008.50	403484.76	7020.00	80.56	565531.00	12028.50	969015.76	
2968.65	1976170.93	1433.70	665.68	954385.00	4402.35	2930555.93	
0.00	0.00	242.63	472.70	114691.00	242.63	114691.00	
0.00	0.00	351.10	4000.00	1404400.00	351.10	1404400.00	
3512.90	351290.00	5910.30	100.00	591030.00	9423.20	942320.00	
3266.78	3266775.00	6074.50	1000.00	6074500.00	9341.28	9341275.00	
12456.00	369694.08	24561.50	29.68	728985.00	37017.50	1098679.08	
82740.60	263115.09	84138.30	3.18	267560.00	166878.90	530675.09	
84765.60	1078218.37	126444.80	12.72	1608378.00	211210.40	2686596.37	
183.04	1287934.76	253.75	7036.28	1785456.00	436.79	3073390.76	

Bhaji



[Handwritten signature]
J.A.E.-11

[Handwritten signature]
Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Sl. No.		Unit
18	KSRRB M500-19. Providing and laying bituminous concrete 30-40 mm compacted thickness with VG30 Bitumen grade using 40-60 HMP using crushed aggregates of grading II, premixed with bituminous binder at 5.4% of mix and filler, transporting the hot mix to work site, laying with a mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRT&H specification clause No. 500.9 complete in all respects as per specifications. MORTH Specification No. 509 with all lead and lift, loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
19	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as per clause 1051.2.2 design mix M20/M30, with 25mm and down size graded granite metal coarse aggregates and fine aggregates, with superplasticiser @3lts confirming to IS9103-1999 Reaffirmed-2008, mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rammers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, sealant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades as per drawing complete as per specifications. - M30 (at 360Kg per cum coarse aggregate @ 0.69cum and fine aggregate @ 0.46cum) with all	Cum
20	Vacuum de-watering with vacuum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM of machinery, Screed Vibratory, Power Floater, blade and disc etc., with all lead and lift with all lead and lift, loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
21	Providing and fixing Pre cast solid concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including formwork, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete (P.No.25, I.No.5.30 of PW,P&I WTD S.R 2016-17)	No.
23	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 with all lead and lift, loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
24	KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803 with all lead and lift, loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
25	KSRB 2-2.1 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. specification. No. KBS 2.1(a) / 2.3.5 with all lead and lift, loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
26	KSRB 2.14-1: Extra for additional lift of 1.5m. or part thereof for excavation in loose / soft or hard soil including cost of materials, labour complete as per specifications with all lead and lift, loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
27	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892cum and fine aggregates @ 465 cum machine mixed, machine mixed concrete laid in layers not exceeding 15 cms, thick well compacted, in foundation and plinth, including cost of all material, labour HOM Machinery curing complete as per specification with all lead and lift, loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
28	KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 with all lead and lift, loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
3316.76	31843121.54	4479.84	9600.66	43009421.00	7796.60	74852542.54	
0.00	0.00	514.95	6217.96	3201939.00	514.95	3201939.00	
0.00	0.00	5149.50	70.00	360465.00	5149.50	360465.00	
656.00	217647.68	0.00	331.78	0.00	656.00	217647.68	
532.00	33835.20	0.00	63.60	0.00	532.00	33835.20	
431.43	234142.98	1140.50	542.72	618972.00	1571.93	853114.98	
0.00	0.00	47.04	204.12	9602.00	47.04	9602.00	
0.00	0.00	31.36	218.16	6841.00	31.36	6841.00	
0.30	1655.34	4.70	5449.68	25613.00	5.00	27268.34	
0.00	0.00	119.84	395.28	47370.00	119.84	47370.00	

[Signature]



[Signature]

[Signature]
Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Sl. No.		Unit
29	KSRB 4-6.5 : Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, post and struts, square / rectangular/ polygon in plan including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 - For GF with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
30	KSRB 4-6.5 : Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, post and struts, square / rectangular/ polygon in plan including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 - For FF with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
31	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth cills and string courses cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
32	KSRB 4-6.11 :Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase including cost of all materials, labour complete as per specifaicton. Specification No. KBS 4.6.2- Ground Floor with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
33	KSRB 4-6.11 :Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase including cost of all materials, labour complete as per specifaicton. Specification No. KBS 4.6.2- For First Floor with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
34	KSRB 4-6.2 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for suspended floors, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifaictonsupto 3.50m from ground level. Specification No. KBS 4.6.2)- For Ground Floor with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
35	KSRB 4-6.2 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for suspended floors, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifaictonsupto 3.50m from ground level. Specification No. KBS 4.6.2- For First Floor- with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
36	KSRB 4-6.7 :Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2)- For Ground Floor-with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
37	KSRB 4-6.7 :Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2)- For First Floor-with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
38	KSRB 4-6.10 :Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2()- For GF-with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
39	KSRB 4-6.10 :Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2()- For FF-with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
0.00	0.00	38.40	249.48	9580.00	38.40	9580.00	
54.00	21636.72	0.00	400.68	0.00	54.00	21636.72	
0.00	0.00	55.26	316.44	17486.00	55.26	17486.00	
8.33	4273.29	0.00	513.00	0.00	8.33	4273.29	
8.33	4318.27	0.00	518.40	0.00	8.33	4318.27	
4.00	1352.16	125.56	338.04	42444.00	129.56	43796.16	
222.39	76377.62	0.00	343.44	0.00	222.39	76377.62	
4.92	1360.28	0.00	276.48	0.00	4.92	1360.28	
160.29	45182.55	0.00	281.88	0.00	160.29	45182.55	
		141.36	276.48	39083.00	141.36	39083.00	
22.68	6735.96	11.52	297.00	3421.00	34.20	10156.96	

Bhargava



[Signature]

Mohan
Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Sl. No.		Unit
40	KSRB 4.2.1 : Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70 cum and fine aggregates @ 0.47cum, with super plasticisers @ 3 liters confirming to IS 9103-1999 reaffirmed-2008 at machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedestals, retaining walls, return walls, walls (any thickness) including attached pilasters, columnspillers, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1, 4.6- FOr GF-with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
41	KSRB 4.2.1 : Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70 cum and fine aggregates @ 0.47cum, with super plasticisers @ 3 liters confirming to IS 9103-1999 reaffirmed-2008 at machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedestals, retaining walls, return walls, walls (any thickness) including attached pilasters, columnspillers, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1, 4.6- FOr FF -with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
42	KSRB 4.2.7 : Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregates @ 0.47cum, with superplasticiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in ground floor level for roof slabs, staircase, lintles and beams retaining walls, return walls, walls (any thickness) including attached pilasters, columns, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1, 4.6 - For Ground Floor-with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
43	KSRB 4.2.7 : Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregates @ 0.47cum, with superplasticiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in ground floor level for roof slabs, staircase, lintles and beams retaining walls, return walls, walls (any thickness) including attached pilasters, columns, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1, 4.6 - For First Floor-with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
44	KSRB 4.2.10 : Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 24kgs, with 12mm and down size graded granite metal coarse aggregates @0.05175cum and fine aggregates @ 0.0345cum, with superplasticiser @0.225lts, machine mixed, well compacted for plain chajja of 7.5 cms. average thickness, upto ground floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1, 4.6 - For GF-with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
45	KSRB 4.2.10 : Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 24kgs, with 12mm and down size graded granite metal coarse aggregates @0.05175cum and fine aggregates @ 0.0345cum, with superplasticiser @0.225lts, machine mixed, well compacted for plain chajja of 7.5 cms. average thickness, upto ground floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1, 4.6) - For FF-with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
0.00	0.00	25.61	6718.68	172065.00	25.61	172065.00	
4.86	32915.22	0.00	6772.68	0.00	4.86	32915.22	
2.45	16847.08	28.74	6876.36	197627.00	31.19	214474.08	
58.52	405564.67	0.00	6930.36	0.00	58.52	405564.67	
0.00	0.00	11.52	492.48	5673.00	11.52	5673.00	
22.68	11291.92	0.00	497.88	0.00	22.68	11291.92	

Bhargava



J. A. T. 11

Mohammed
Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
0.35	26278.56	7.37	75081.60	553351.00	7.72	579629.56	
7.91	597927.66	0.00	75591.36	0.00	7.91	597927.66	
0.00	0.00	75.26	137.16	10323.00	75.26	10323.00	
140.63	142311.93	116.55	1011.96	117944.00	257.18	260255.93	
92.60	90707.26	70.49	979.56	69049.00	163.09	159756.26	
0.00	0.00	179.94	224.64	40422.00	179.94	40422.00	
260.09	61235.59	0.00	235.44	0.00	260.09	61235.59	
0.00	0.00	219.00	178.20	39026.00	219.00	39026.00	
176.22	32353.99	0.00	183.60	0.00	176.22	32353.99	
0.00	0.00	97.95	208.44	20417.00	97.95	20417.00	

B. Srinivas



[Signature]

[Signature]
Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
180.79	38660.13	0.00	213.84	0.00	180.79	38660.13	
176.22	761.27	219.00	4.32	946.00	395.22	1707.27	
357.01	1542.28	97.95	4.32	423.00	454.96	1965.28	
0.00	0.00	179.94	93.96	16907.00	179.94	16907.00	
260.09	25280.75	219.00	97.20	21287.00	479.09	46567.75	
176.22	17128.58	0.00	97.20	0.00	176.22	17128.58	
180.79	18353.80	97.95	101.52	9944.00	278.74	28297.80	
0.00	0.00	14.69	5876.28	86323.00	14.69	86323.00	
0.00	0.00	89.70	1200.96	107726.00	89.70	107726.00	
145.47	174939.31	0.00	1202.58	0.00	145.47	174939.31	
0.00	0.00	52.50	1602.72	84143.00	52.50	84143.00	

Bhuj



[Signature]

[Signature]
Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Sl. No.		Unit
67	KSRB 14-17.2 : Providing skirting, dado, rises of steps with colour glazed tiles on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications. Specification No.KBS 14.16, 14.17 - Colour glazed tiles 30x60 cms 6mm thick with border of size 30 x 10 cms. - FOr FF-with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
68	KSRB 14.14-5: Providing Ceramic tiles of approved make,shade and size for flooring, treads of steps and landings laid on a bed of 12mm-thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment , including cost of materials, labour, curing, complete as per specifications. - for Ceramic Tiles 400 x 400mm on a bed of 20mm thick - For GF-with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
69	KSRB 14.14-5: Providing Ceramic tiles of approved make,shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment , including cost of materials, labour, curing, complete as per specifications. - for Ceramic Tiles 400 x 400mm on a bed of 20mm thick - For FF-with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
70	KSRB 9.4-2 : Providing Honne wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications. Specification No. KBS 9.33 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
71	KSRB 9.5-2 : Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) Specification No. KBS 9.34) - For GFwith all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
72	KSRB 9.5-2 : Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) Specification No. KBS 9.34 - For FF-with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
73	KSRB 9.4-3 : Providing Mathi / Nandi wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications. Specification No. KBS 9.33 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
74	KSRB 9.5-3 : Providing and fixing in position fully panelled Mathi/Nandi wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) Specification No. KBS 9.34 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
75	Providing and fixing factory made single leaf rigid GRP Sandwich composite door shutter of 32mm thick, laminated with two GRP skins with wood grain finish, fabricated using U.V-stabilized Isophthalic Gelcoat and on layer of 45 gsm E-Glass Chopped strand Mat (CSM), impregnated with orthophthalic polyester resin. The thickness of the skins shall not be less than 1.5mm. Expanded Polystyrene (EPS) structural foam panel of 29mm thickness and a density of 20 Kg/m3 shall be used as core material. Wooden reinforcements made of Seasoned Salwood block of cross section not less than 28mmx32mm and also necessary salwood reinforcements for fixing the metal fittings such as tower bolts, aldrops, handles, etc, shall be provided. A structural adhesive compatible with EPS foam shall be used for bonding the core material, the Salwood reinforcement and the skins. The material and process for manufacturing the door shutters shall confirm to RV/TIFAC Composites Design centre Standards and specifications and the door shutters tested in confirmation to IS 4020-1994. The finish of shutter will be plain colour White/Ivory/Beige/Light Grey or any other colour using high quality pigments. Excluding cost of fixtures and	Sqm

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
42.10	67542.71	0.00	1604.34	0.00	42.10	67542.71	
8.51	10826.76	8.25	1272.24	10496.00	16.76	21322.76	
14.21	18101.55	0.00	1273.86	0.00	14.21	18101.55	
0.11	12219.17	0.11	111083.40	12219.00	0.22	24438.17	
0.00	0.00	3.15	5014.40	15795.00	3.15	15795.00	
3.15	15805.69	0.00	5017.68	0.00	3.15	15805.69	
0.12	10470.64	0.12	87255.36	10471.00	0.24	20941.64	
3.78	16023.42	3.78	4239.00	16023.00	7.56	32046.42	
3.15	10886.40	3.15	3456.00	10886.00	6.30	21772.40	

Bhargava



[Handwritten signature]

[Handwritten signature]
Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Sl. No.		Unit
76	KSRB 7.9: Providing and fixing M.S. grill work for windows and ventilators using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications. Specification No. KBS 7.12 with all lead and lift, loading and unloading and all other incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Kgs
77	Providing and fixing M.S. Hand railing for Balcony with 50mm dia. M.S. hollow pipe of 14 gauge, welded to 20mmx20mm M.S. square rod placed vertically, spaced at 100mm at regular intervals of 600mm. These vertical rods laterally tied to 3 horizontal rods spaced at equal interval. These assembly is fixed to concrete by using expansion bolts and welding the same to reinforcement bars and making good the surface. All the joints and sections should be cut to length, welded and grinded wherever necessary etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, etc., complete as per specification and drawing. - For GF-with all lead and lift, loading and unloading and all other incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
78	Providing and fixing M.S. Hand railing for Balcony with 50mm dia. M.S. hollow pipe of 14 gauge, welded to 20mmx20mm M.S. square rod placed vertically, spaced at 100mm at regular intervals of 600mm. These vertical rods laterally tied to 3 horizontal rods spaced at equal interval. These assembly is fixed to concrete by using expansion bolts and welding the same to reinforcement bars and making good the surface. All the joints and sections should be cut to length, welded and grinded wherever necessary etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, etc., complete as per specification and drawing. - For FF-with all lead and lift, loading and unloading and all other incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
79	KSRB 7.10 : Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using double track window frame section of size 61.85x31.75mm. with 1.2mm thick, bottom section weight 0.695 kg/m, sides and top sections 1.3 mm. thick weight 0.659 kg/m; and shutter comprising top and bottom section of size 40mmx18mm, 1.25mm thick 0.417 kg/m; shutter outer side 40mmx18mm, 1.25mm. thick weight 0.417 kg/m, shutter interlock section 40mmx26.7mm, 1.1mm thick, weight 0.469 kg/m. the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; and providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading aluminium sections including cutting to required length, joints mitred subdividing the frame tenoned and rivetted in the assembled frame stiffened with end clips at corners angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be with necessary steel screws, raul plugs, or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar, aluminium sections pretreated for removal of any	Sqm
80	KSRB 7.10 : Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using double track window frame section of size 61.85x31.75mm. with 1.2mm thick, bottom section weight 0.695 kg/m, sides and top sections 1.3 mm. thick weight 0.659 kg/m; and shutter comprising top and bottom section of size 40mmx18mm, 1.25mm thick 0.417 kg/m; shutter outer side 40mmx18mm, 1.25mm. thick weight 0.417 kg/m, shutter interlock section 40mmx26.7mm, 1.1mm thick, weight 0.469 kg/m. the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; and providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading aluminium sections including cutting to required length, joints mitred subdividing the frame tenoned and rivetted in the assembled frame stiffened with end clips at corners angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be with necessary steel screws, raul plugs, or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar, aluminium sections pretreated for removal of any	Sqm
81	KSRB 15-17.4 : Applying priming coat over new wood surface and / or wood based surface, after brushing with ready mix enamel priming paint including preparing the surface after thoroughly cleaning oil, grease, dirt and foreign matter, sand papering and knotting ready mix paint including cost of materials, labour, complete as per specifications. with all lead and lift, loading and unloading and all other incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm
82	Providing and applying painting two coats (excluding priming coat) on new wood surface and / or wood based surface with enamel paint to give an even shade, cleaning the surface of all dirt, dust and foreign matter, sand papering including cost of materials, labour, complete as per specifications with all lead and lift, loading and unloading and all other incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
699.30	58909.03	512.19	84 24	43147.00	1211.49	102056.03	
19.68	56239.14	0.00	2857.68	0.00	19.68	56239.14	
19.68	56345.41	0.00	2863.08	0.00	19.68	56345.41	
0.00	0.00	24.39	4123.44	100571.00	24.39	100571.00	
33.30	137490.37	0.00	4128.84	0.00	33.30	137490.37	
3.15	105.46	3.15	33.48	105.00	6.30	210.46	
3.15	285.77	3.15	90.72	286.00	6.30	571.77	

[Signature]



[Signature]

[Signature]
Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Sl. No.		Unit
83	KSRB 13-11.1 : Providing and placing on terrace, polyethylene water storage tanks as per IS 12701 : 1996 with manhole lid and suitable locking arrangements, making holes of suitable diameter for inlet, outlet and over flow pipes, including cost of all materials, labour, transport charges, HOM of equipments and testing complete as per specifications.(For 1 000 litre capacity) Specification No.KBS 13.22 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each
84	Providing and fixing Chlorinated Poly Vinyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement & the cost of cutting chases & making good the same including testing of joints complete. (Concealed work including cutting chases and good the walls etc.) - 20mm nominal OD pipes. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	m
85	Providing and fixing Chlorinated Poly Vinyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement & the cost of cutting chases & making good the same including testing of joints complete. (Concealed work including cutting chases and good the walls etc.) - 25mm nominal OD pipes with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	m
86	KSRB13-8.5 : Providing and fixing to wall, ceiling and floor, low density polyethylene pipes 6.00 kgf/sq.cm working pressure 110mm outside diameter with special flange, compression type fittings, wall clips, making good the wall, ceiling and floor, including cost of all materials, labour charges, HOM of equipments and testing complete as per specifications. Specification No.KBS 13.2.15.1 / 13.9 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	m
87	KSRB 11-15.3 : Providing and fixing 453x357mm dia rectangular shape mirror with plastic moulded frame of approved make and shade with 6mm thick hard board backing including cost of materials, labour complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	unit
88	Providing and fixing 7.5 cms to 15.00 cms dia NP grating 100 mm dia. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each
89	Providing and fixing CI Nahani trap of approved make conforming to ISI specifications and construction of Cistern in M-15 as per directions (Rate is inclusive of cost of materials and fixtures and conveyance of materials to work spot). - 10cms x 7.5cms with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each
90	KSRB13-6.1-1 : Providing and fixing in position brass bib cock of approved quality 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification No.KBS 13.2.2 / 13.3 (with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each
91	KSRB13-6.3-3 : Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 25mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification No.KBS 13.2.6 / 13.3. (with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each
92	KSRB13-6.3-3 : Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification No.KBS 13.2.6 / 13.3. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
2.00	18288.72	2.00	9144.36	18289.00	4.00	36577.72	
90.00	20412.00	90.00	226.80	20412.00	180.00	40824.00	
80.00	21600.00	80.00	270.00	21600.00	160.00	43200.00	
80.00	30758.40	80.00	384.48	30758.00	160.00	61516.40	
2.00	2548.80	2.00	1274.40	2549.00	4.00	5097.80	
4.00	691.20	5.00	172.80	864.00	9.00	1555.20	
4.00	1080.00	5.00	270.00	1350.00	9.00	2430.00	
4.00	1049.76	5.00	262.44	1312.00	9.00	2361.76	
2.00	1296.00	2.00	648.00	1296.00	4.00	2592.00	
2.00	883.44	2.00	441.72	883.00	4.00	1766.44	

[Handwritten signature]



[Handwritten signature]

[Handwritten signature]
Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Sl. No.		Unit
93	Constructing brick masonry inspection chamber 450x450mm and 450mm depth, (clear inside dimension) for single pipeline, using table moulded non-modular bricks of class designation 50 in cement mortar 1:5, C.I cover with frame (light duty) 455x610mm internal dimensions, total weight of cover with frame to be not less than 38 kg (weight of cover 23kg and weight of frame 15 kg) R.C.C. top slab with cement concrete M 15 with 20mm and downsize granite metal, foundation concrete M 5 with 40mm and downsize granite metal inside plastering 12mm thick with cement mortar 1:3, finish smooth with a floating coat of cement on walls and bed concrete complete as per standard design including cost of materials, labour charges, curing complete as per specifications. Specification No. KBS 450x450mm and 450mm depth (clear inside dimension) for single pipeline, using table moulded non-modular bricks of class designation 50 in cement mortar 1:5, C.I cover with frame (light duty) 450x450mm with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Nos
94	KSRB 11 -6 : Providing and fixing white vitreous china clay, water closet European type (Pedestal type, S-trap) with black solid plastic seat and lid, C.P brass hinges, rubber buffers, 10 litre white glazed I vitreous china clay low level, flushing cistern (all are approved make) with fittings, C.I I M.S brackets, 40mm diameter flush bend with fittings and clamps, overflow arrangements with specials and 25mm mosquito proof coupling of approved design, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each
95	KSRB 11-11.1 : Providing and fixing white vitreous china clay, flat back wash basin size 630x450mm with a pair of 15mm C.P brass pillar taps with C.I / M.S brackets, 32 mm C.P. brass waste of standard pattern, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications. Specification No. KBS 11 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	unit
96	KSRB 11-2 : Providing and fixing white vitreous china clay, water closet Orissa pattern of size 580 x 440mm with integral type footrests, 100mm S or P trap, 10 litre low level, P.V.C flushing cistern (all are approved make) with fittings, C.I / M.S brackets, 32mm diameter flush pipe fittings and clamps, overflow arrangements with special and 25mm mosquito proof coupling of approved design, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications. Specification No. KBS 11 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	unit
100	KSRB 2-2.2 : Earth work excavation for foundation of buildings, culverts, water supply, sanitary lines and electrical conduits in soft soil either in pits or in trenches, 1.5m and above in width, in hard soil, exceeding 1.5m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with all lead upto 50m after breaking of clods complete as per specifications. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
101	KSRB 4-1.5 : Providing and laying in position plain cement concrete of mix M20 with OPC cement @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregates @ 0.43 cum, machine mixed, concrete laid in layers not exceeding 15cms thick well compacted, in foundation and plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.)with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum
110	Providing and making precast seating arrangement including excavation laying pcc M15, providing laying M20 concrete for pedestal and seating slab, fixing of seating slab including all necessary bolt and nuts etc, complete and as per the directions of Engineer in-Charge. (Data Rate)with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	each
111	Fabricating ,Supplying and erection of...Mtrs long hot dip Galvalized octagonal pole with BSEN 10025 grade S 355 JO steel plate for shaft,IS 2062 for base plate with door opening arrangements,including suitable boards,bakelite sheet and MCBs as per IS specification suitable to withstand the wind speed of 47 m/sec for Mtrs pole having dimensions bottom.....mm top mm with 3/4mm thick ,suitable base plate and 4Nos of long J bolts along with template and the pole shall be galvanized with not less then 65micron etc., (With out foudation-for foundation details refer prevailing Civil SR)(with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	No
112	Supplying of 1.1 KV class UG cable in having aluminium conductor PVC insulated, sheathed, galvanised, steel wire/steel tap armoured cable with PVC outer sheathing 1.1 KV class with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the	m

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
1.00	5771.52	2.00	5771.52	11543.00	3.00	17314.52	
1.00	5540.40	2.00	5540.40	11081.00	3.00	16621.40	
2.00	8393.76	3.00	4196.88	12591.00	5.00	20984.76	
1.00	4682.88	0.00	4682.88	0.00	1.00	4682.88	
1.62	324.55	0.00	200.34	0.00	1.62	324.55	
2.03	11895.90	0.00	5874.52	0.00	2.03	11895.90	
25.00	262750.00	0.00	10510.00	0.00	25.00	262750.00	
10.00	110000.00	0.00	11000.00	0.00	10.00	110000.00	
760.00	182400.00	0.00	240.00	0.00	760.00	182400.00	

Bmng



g.f.e.-11

Monu
Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore-97

Sl. No.		Unit
113	Supplying and fixing of heavy duty cable glands suitable for UG cable of 1.1KV class (metal only) (with all lead and lift, loading and unloading and all other incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work)	Ea
114	Supplying tinnd copper lugs and crimping and wiring to terminal point for wire of the following sizes with all lead and lift, loading and unloading and all other incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each
115	Supplying, and fixing of Hot dip galvanized M.S. Bracket suitable for door luminaries and shall be mounted on Octagonal pole using necessary bolts, nuts etc., complete (with all lead and lift, loading and unloading and all other incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work)	Each
116	Supplying High pressure sodium vapour street light fitting die cast aluminium canopy with aluminum housing for control gear, finished stove enamel gray glassy white canopy interior with a pair of anodized aluminum reflectors clear acrylic bowl, gasket lining for drip inseat resistance duly wired with porcelain holder copper wound ballast, igniter and HPF condenser including a sodium vapour lamp (with all lead and lift, loading and unloading and all other incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work)	Each
117	Supply, installation, testing and commissioning of STREET LIGHT PANEL made up of 16SWG CRCA sheet for body and 14 SWG CRCA sheet for door, outdoor type, floor mounting, powder coated, Degree of projection IP56, with necessary hardware, interconnection wiring & accessories complete comprising of the following Incoming : 63A 4P 10KA MCB + 2 nos. 32A 3P AC1 contactor + 2 nos. 24hrs Timer Outgoings : 18 Nos 20A 10KA SP MCB with all lead and lift, loading and unloading and all other incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each
118	Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Geophysical investigation of existing Ground Water in the vicinity, its quality 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required, BW including transportation of instrument and accessories to work site, engaging technical personal and labour required etc., as per Specification and direction with all lead and lift, loading and unloading and all other incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Each
	Cost towards Electrical Work	
	Total	

Certificate:

1. Certified that the above work done satisfactory and no materials issued from departmentally

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
12.00	1032.00	0.00	86.00	0.00	12.00	1032.00	
26.00	198.90	0.00	7.65	0.00	26.00	198.90	
13.00	24947.00	0.00	1919.00	0.00	13.00	24947.00	
13.00	48932.00	0.00	3764.00	0.00	13.00	48932.00	
3.00	13500.00	0.00	4500.00	0.00	3.00	13500.00	
1.00	1882.00	0.00	1882.00	0.00	1.00	1882.00	
		0.00	0.00	347451.00	0.00	347451.00	
	45403000.85			65131528.00		110534528.85	

[Signature]



[Signature]
AE-11

[Signature]
Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97